



# Hill of Fare Wind Farm

## Technical Appendix 11.2

### Estimated Traffic Flows

---

Author	Ian Bullard
Date	October 2023
Ref	04542-6677300

---

This document (the “Report”) has been prepared by Renewable Energy Systems Ltd (“RES”). RES shall not be deemed to make any representation regarding the accuracy, completeness, methodology, reliability or current status of any material contained in this Report, nor does RES assume any liability with respect to any matter or information referred to or contained in the Report, except to the extent specified in (and subject to the terms and conditions of) any contract to which RES is party that relates to the Report (a “Contract”). Any person relying on the Report (a “Recipient”) does so at their own risk, and neither the Recipient nor any person to whom the Recipient provides the Report or any matter or information derived from it shall have any right or claim against RES or any of its affiliated companies in respect thereof, but without prejudice to the terms of any Contract to which the Recipient is party.



Anticipated Construction Traffic Movements

Item	Vehicle Type	MONTH																								Total Movements	Months Duration			
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24					
Site Clearance																														
Tree Removal	Timber HGVs	47	47	47	47																					188	4			
Site Initialisation																														
Site Office Accommodation	Low loader	50	70																					70	50	120	2*			
Plant (including cranes)	Low loader	10	20																					20	10	30	2*			
Site Fencing	Flat bed lorry	3	2																					3	2	5	2*			
Site Compound																														
Aggregate. 80% sourced from Borrow Pits	Road Borne Tipper lorry		20	20																						39	2			
Geomembrane	Flat bed lorry		1																							1	1			
Access Tracks Within Site (Upgrade of Existing)																														
Aggregate. 80% sourced from Borrow Pits	Road Borne Tipper lorry		39	38	38	38	39	38	38	38	38																340	9		
Geomembrane	Flat bed lorry		1		1		1		1		1																5	5		
Culverts/pipes for stream crossings	Flat bed lorry		1																								1	1		
Access Tracks Within Site (New)																														
Aggregate. 80% sourced from Borrow Pits	Road Borne Tipper lorry					57	56	56	57	56	56	57	56	56	56													562	10	
Geomembrane	Flat bed lorry					2	1	2	1	2	1	2	1	2	1													6	10	
Crane Pads and Turbine Hardstanding Areas within Site																														
Aggregate. 80% sourced from Borrow Pits	Road Borne Tipper lorry						27	26	26	26	26	26	26	26	26	26	26	26										315	12	
Geomembrane	Flat bed lorry						1		1			1			1													4	4	
Concrete batched on site																														
Cement	Tipper lorry										68	67	67	67	67	68	67	67	67	67								672	10	
6N structural fill for foundations	Tipper lorry										26	25	26	25	26	25	26	25	26	26								256	10	
Reinforcing steelwork	Flat bed lorry										7	6	6	6	6	6	6	6	6	6								61	10	
Formwork	Flat bed lorry										5									5								5	1*	
Substation & Control Building																														
Ancillary building materials	Flat bed lorry										50	50																100	2	
Transformer	Abnormal load												1															1	1	
Aggregate. 80% sourced from Borrow Pits	Road Borne Tipper lorry								5	4	5	4																20	4	
	Flat bed lorry								1																			1	1	
Cabling																														
Cable supply	Flat bed lorry								2	2	2	1	2	2	2	1	2	2	2	1									28	12
Bedding sand. Externally Sourced	Tipper lorry								220	220	219	220	220	219	220	220	219	220	220	219									2,640	12
Turbine Components																														
Tower sections (Inbound single movement)	Abnormal load															16	16	16	16										64	4**
Nacelles (Inbound single movement)	Abnormal load															4	4	4	4										16	4**
Blades (Inbound single movement)	Abnormal load															12	12	12	12										48	4**
Non Abnormal Load components	Flat bed lorry															12	12	12	12										48	4
Fuel																														
Fuel	Tanker	5	4	5	4	5	4	5	4	5	4	5	4	5	4	5	4	4	4	4	4	4	4	4	4	4	4	104	24	
Labour																														
Staff	Cars and Vans	180	180	180	180	180	180	180	180	180	180	180	180	180	180	180	180	180	180	180	180	180	180	180	180	180	180	4,320	24	
Standard HGV Deliveries																														
Abnormal Loads Movements**		0	0	0	0	0	0	0	0	0	0	0	1	0	32	32	32	32	0	0	0	0	0	0	0	0	129			
Total Deliveries		115	205	#REF!	#REF!	#REF!	129	127	355	354	508	463	410	408	452	396	394	394	325	328	4	4	4	97	66	#REF!				
Total Staff		180	180	180	180	180	180	180	180	180	180	180	180	180	180	180	180	180	180	180	180	180	180	180	180	180	4,320			
Total Delivery Movements		230	410	#REF!	#REF!	#REF!	258	254	710	708	1016	926	822	816	968	856	852	852	650	656	8	8	8	194	132	#REF!				
Total Staff Movements		360	360	360	360	360	360	360	360	360	360	360	360	360	360	360	360	360	360	360	360	360	360	360	360	360	8640			
Total Delivery Daily Movements		12	21	#REF!	#REF!	#REF!	13	13	36	35	51	46	41	41	48	43	43	43	33	33	0	0	0	10	7	#REF!				
Total Staff Daily Movements		18	18	18	18	18	18	18	18	18	18	18	18	18	18	18	18	18	18	18	18	18	18	18	18	18	432			

NOTES:  
 One delivery requires two vehicle movements. Therefore the anticipated increase in vehicles as a result of construction is represented by "Total Delivery Movements"  
 Estimates are based on previous projects of a similar size and nature and current design/project information  
 Assumes that 80% of aggregate will be won from borrow pits on site  
 Assumes cement, structural fill and all sand are imported  
 Assumes that all concrete will be batched onsite  
 \* Requires a second round-trip to collect from site  
 \*\*Abnormal load movements are typical inbound only. Once unloaded the vehicle reduces to be moved as a regular HGV.